

Minutes of the Meeting to review Status of Rural Development Works sanctioned to I&FC held on 02.01.2015 at 11:00 AM in the Chamber of Secretary Cum Commissioner Development.

The list of the officers who participated in the meeting is given at Annexure-I

At the outset, Secretary Cum Commissioner Development enquired about status of sanctions of rural development works issued by the Office of PDRD and position of award/tendering of these works by CEs, I&FC. SDC and DD (RD) intimated that so far 339 works/schemes with expenditure sanctions of Rs.166.00 crore have been issued. Secretary Cum Commissioner (Dev.) directed the officers of the I&FC to utilize 100% of the budget for I&FC department as committed by them in the earlier review meetings of 15.12.2014. CE-I&II informed that an amount of Rs. 27.07 crore has been incurred upto 31.12.2014 of spillover works / schemes and Rs.6.63 crore likely to be incurred upto 31.03.2015.

(Action :- CE-I&II/SEs- Sh. O.P. Srivastava and Sh Sanjay Saxena)

Secretary Cum Commissioner (Dev.) directed the CEs and SEs to utilize 80% of the Awarded amount upto 31.03.2015 without fail Reconciliation of all pending data be done by 15.01.2015 positively.

(Action :- CE-I&II/SEs- Sh. O.P. Srivastava and Sh Sanjay Saxena)

Sh. V.K. Jain Chief Engineer-I, stated that clearance of demarcation of land may cause some delay in completion of the works sanctioned during the current year. SE-II has informed that 27 works/schemes amounting to Rs.30.00 crore has been held-up due to demarcation problem. Secretary Cum Commissioner (Dev.) has directed to CE-I&II that they should provide him the list of sites where demarcation is required within a week so that, he could take the matter with Divisional Commissioner (Revenue) to expedite the work in progress.

(Action :- CE-I&II/SEs- Sh. O.P. Srivastava and Sh Sanjay Saxena)

Secretary Cum Commissioner (Dev.) expressed his serious concern on the lack luster approach of the officers of the I&FC Deptt. in completion of the spillover works/new works and utilization of the plan expenditure. Secretary has directed to CE-I&II to expedite the work and monitor the ongoing works and complete the awarded works scheme upto 31.03.2015 positively. He also directed that the monthly progress report of each schemes should be sent to the Development Deptt. every 15 days positively.

(Action :- CE-I&II/SEs- Sh. O.P. Srivastava and Sh Sanjay Saxena)

The meeting ended with a vote of thanks to the chair.

**(G.S. Rawat)
Dy. Director (Plg.)**

Annexure-I

List of the Officers who attended the Review Meeting held in the Chamber of Commissioner (Development) held on 02.01.2015 at 11.00 AM

| S. No | Name of the Officer | Designation | Department |
|-------|---------------------|----------------------------|--------------------|
| 1 | Sh. P. K. Panda | Spl. Commissioner (Dev.) | Development |
| 2 | Sh. V.K. Jain | Chief Engineer (FC-I) | I&FC |
| 4 | Sh. O.P. Srivastava | SE, (I&FC) Flood Circle-II | I&FC |
| 5 | Sanjay Saxena | SE, (I&FC) Flood Circle-IV | I&FC |
| | Ravindra Kumar | EE, I&FC | I&FC |
| | Pal Singh | EE, I&FC | I&FC |
| | T.K. Prijith | EE, CD-VI & VII | I&FC |
| | Mahesh Kumar | EE, CD XIV | I&FC |
| | Anil Choudhary | EE, CD-XII | I&FC |
| | Jitendra Kumar | EE, CD-VIII | I&FC |
| | Anil Kumar | I&FC | I&FC |
| | K.K. Agrawal | AE | I&FC |
| | V. | Office Supdt. | Rural Development. |
| | G.S. Rawat | Dy. Director (Plg.) | Development |
| | | | |
| 5 | Sh. R.C. Antil | Dy. Director (RD) | Rural Development |
| 6 | Sh. K.L. Sharma | Sr. Accounts Officer (RD) | Rural Development |
| 7 | Sh. Ashok Kumar | Dy. Director, (Plg) (HQ) | Development |
| 8 | Sh. P.K. Jain | Assistant Engineer | Rural Development |